COMPLETION REPORT

1. Name of Work : IMPROVEMENTS TO ROADS AND DRAINS AT 3RD MAIN ROAD AND 9TH CROSS MANJUNATHANAGARA IN WARD NO.14 BAGALGUNTE

3. Head of Account which is Chargeable : PCode-1878

4. Entrustment Order No. & Dt. : EE/DD/WO/27/2017-18 dt 26-11-2017

5. Name of Contractor : M/S KRIDL

6a. Time stipulated for completion of work : 120 days.

b. Delay in Execution of work :

7. Measurement recorded in : M.B.No. 564414/16.17
Page No. 564334/1 to 564338/2

1. Check measurement of the Asst. : M.B.No. 564414/16.17
Page No. 564334/1 to 564338/2

9. Name of the Office / Official In charge of the work : AEE T. Dasarahalli Sub Division.

10. a) Asst. Eng/ Junior Eng. : D.S. [illegible]

b) Asst. Exe. Engineer : [illegible]

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
50.00	4992641.00 4991901.00	—	73559.00 8099=00

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
W14

ASST.EXE.ENGINEER 11/3/18
DASARAHALLI SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER-3
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57

ACCOUNTS SUPTD.
DASARAHALLI DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

Scanned by CamScanner